

# SERVICE SCHEDULES

**ENGINEERS INFORMATION** 

# Sectional Doors

## Check Fixings on the following:

- Track System

- Bearings

- Motor Fixings

- Panel Hinges

- Cable Drums

- Angles

- Spring Assembly

- Wheel Brackets

- Key Ways

- Cable Safety Brackets

#### Check for Damage on the following:

- Door Panels

- Angles

- Drive Cables

- Cable Brakes

- Wheels

- Spring Assembly Shaft

- Track System

- Seals

- Cable Drums

- Wheel Brackets

- Springs

- Spring Brakes

#### Check correct operation & adjust on:

- Top and Bottom Limits
- Wicket Doors
- All Safety Devices Set to Current Standards
- Activation Devices Set to Current Standards
- Operating to current standards

## Force testing the following:

- 2.5m Crush Zone from floor centre + 200mm in from each guide
- 300mm from closed
- 50mm from closed





